

GOVERNMENT OF TELANGANA
ABSTRACT

PRED- MSDP Grant – Karimnagar circle – Asst to MPP 2015-16 –C/o New MPP Building at Sulthanabad (V&M) – According Post facto Extension of Agreement Time up to 31.12.2017 with penalty of Rs.100/- – Orders - Issued.

PANCHAYAT RAJ & RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No. 409

Dated: 27-06-2018

Read the following:-

1. G.O.Rt.No.652, PR&RD (Progs.II) Dept, dt.13.10.2015
2. From the ENC, PR, Hyd, Lr.No.AEEII/DEE/KRMN/MPP buildings/Sulthanabad/2015, dt.29.12.2017.

<<<>>>

ORDER:-

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, Hyderabad in his letter 2nd read above, Government after careful examination of the proposal, hereby accord post facto EOAT up to 31.12.2017 with penalty of Rs.100/- for the work "Construction of New MPP Building at Sulthanabad (V&M), Karimnagar circle" with an Estimate cost of Rs.100.00 Lakhs, as the delay not attributed to the contractor for the work "Construction of New MPP building at Sulthanabad Mandal " as the delay occurred due to local problems foundation stone was laid on 7.09.2016 and there after due to forest clearance for cutting of trees which falls in proposed building & layout was given on 29.12.2016.

2. The Engineer-in-Chief, Panchayat Raj, Hyderabad shall take necessary action accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

VIKAS RAJ
PRINCIPAL SECRETARY TO GOVERNMENT (FAC)

To

The Engineer-in-Chief, Panchayat Raj, Hyderabad.

Copy to:

The OSD to Minister (PR&RD).

SF/SC.

//FORWARDED::BY ORDER//

SECTION OFFICER